

# **Building - Framing First Inspection**

Request this inspection after the framing is complete. Stairs, windows and doors should be installed and plumbing/mechanical rough-in cutouts must be completed.

For multi-family/row-housing projects, all entryway addresses/units must be prepared for a single inspection of the entire building.

## **Prepare**

Learn about how to prepare for your inspection.

# <u>Check</u>

The following are the most common items audited during this inspection. However, the list is not exhaustive. The work must meet all the applicable codes and standards.

All construction matches the approved drawings. The structure is framed per the reviewed plans

- □ Supplier drawings match what is constructed
- □ Elevations match approved permit drawings

#### □ Site readiness

- Guardrails installed (exposed floor edges, stairs > 4 risers)
- Exterior doors and windows are installed
- □ Mechanical rough-in cutouts completed, including path of return air to furnace
- □ Floor system
  - □ The layout matches the one reviewed in the issued permit
  - Hangers, blocking, and bracing are installed correctly, as per manufacturer specifications
  - Column locations/type are correct, plates are installed correctly
  - Point load transfers eg. squash blocks
  - Beams installed as per layout (material, location)
  - □ There is no trade damage to structure (cut/notched/drilled joists and beams)
- Roof system
  - Trusses are installed and bracing is per shop drawings (shop drawings MUST be onsite)
  - □ Nailing of multiply members is per shop drawings

- Attic ventilation/insulation stops are installed
- Depint load transfers eg. squash blocks are installed
- Attic Access is roughed in
- □ There is no damage from mechanical or electrical rough-in work (damaged webs).
- □ Site Specific Engineering Construction is per Engineer's design
  - Tall wall
  - Lateral bracing
  - □ Foundation Pad Footings
  - $\hfill\square$  Other site-specific engineering

# 🗌 Walls

- Correct bearing wall construction
- □ Window lintels are sized and framed correctly
- □ There is no trade damage to structure (cut/notched/drilled studs that have not been repaired)

# Stairs

- $\hfill\square$  Rise and run are uniform and compliant
- □ Installation and anchorage of stairs and landings is complete
- □ Adequate headroom is provided
- □ Windows within 900mm of walking surface comply with the requirements of a guard (NBC2023-AE 9.8.8.1.(7))

## Foundation

- □ There is no damaged concrete. Examples include cracking, frost damage, at beam pockets or window/door bucks, or damage by trade rough in work
- □ There is no standing water or flooded basement
- Sleeping Rooms
  - Meet egress requirements
  - □ Meet 'super egress' requirements where travel limit exceeds 1 storey (NBC2023-AE 9.9.9.1.(2))
- □ Fire Protection (where applicable)
  - □ Fire ratings are correctly constructed as per Permit Drawings
  - □ Zero Lot Line Policy or Alternative Solution construction correct
  - Outside 10min Response Policy or Alternative Solution construction correct
  - Continuous Fire separations for Multi Family Projects including concealed spaces (attics, soffits, drop ceilings, bulkheads, behind tubs/showers)
- □ Openable windows > 1.8m above grade, and < 0.9m above finished floor
  - Equipped with a window opening control device (WOCD) limiting opening to maximum of 100mm, device to meet ASTM F2090