



HVAC - Commercial - Interim Inspection

This inspection is required before concealment (drywall, T-bar, shafts, in-slab duct) of installed HVAC systems.

Prepare

Learn about [how to prepare for your inspection](#).

Check

The following are the most common items audited during this inspection. However, the list is not exhaustive. The work must meet all the applicable codes and standards.

- City-reviewed permit plans and specifications in legible form are available on site
- All interim work is completed in accordance with city-reviewed plans and permit conditions
- HVAC systems are installed, and framing is complete
- All fire closures and smoke dampers are in place
- All systems are sealed and insulated where required